BRUHAT BANGALORE [illegible] ARA PALIKE

me of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

em No: 80

em me: Providing 20mm thick cement plaster in single coat with cement mortor 1:3, to Stone masonary & concrete Surface including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.-Third Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Flooring	4	1.450				1.600	9.28	
Beam side	8	1.450				0.300	3.48	
Beam side	8	1.600				0.300	3.84	
Beam side	8	1.450				0.300	3.48	
Beam side	8.0	1.200				0.300	2.88	
Flooring	4	1.20				1.450	6.96	
Flooring-General	4	1.50				1.450	8.70	
Flooring-General	4	1.50				1.450	8.70	
Beam side	8	1.50				0.300	3.60	
Beam side	8	1.45				0.300	3.48	
Beam side	8	1.50				0.300	3.60	
	8	1.45				0.300	3.48	
						Total Qty Work Done	61.48	Sqm
						Qty Limited Payable in this bill	60.50	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

tem No:	81
tem ame:	Providing and fixing Plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
West side shops	19	7.700					146.30	
East side shops	18	10.400					187.20	
Lift	1	30.000					30.00	
First Floor								
West side shops	19	7.700					146.30	
East side shops	52	7.700					400.40	
Lift	1	30.000					30.00	
Second Floor								
Beam below -	2	57.800					115.60	
Beam below -	2	14.70					29.40	
Lift	1	30.000					30.00	
Near Toilet area	3	2.60					7.80	
	6	2.55					15.30	
	4	3.10					12.40	
Third Floor								
Beam below -	2	57.800					115.60	
Beam below -	2	14.70					29.40	
Lift	1	30.000					30.00	
Near Toilet area	3	2.60					7.80	
	6	2.55					15.30	
	4	3.15					12.60	
						Total Qty Work Done	**1361.40**	**Rmt**
						Qty Reserved	**861.40**	
						Qty Limited Payable in this bill	**500.00**	**Rmt**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

Consultant Representative

Contractor Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

tem No:	82
tem me:	Providing and fixing Plaster mesh 200mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
Beam below -	1	57.800					57.80	
Beam below -	2	14.800					29.60	
Column	50	2.550					127.50	
First Floor								
Beam below -	1	57.800					57.80	
Beam below -	2	14.800					29.60	
Column	50	3.150					157.50	
Second Floor								
Beam below -	2	57.800					115.60	
Beam below -	2	14.70					29.40	
Column	84	3.150					264.60	
Third Floor								
Beam below -	2	57.800					115.60	
Beam below -	2	14.70					29.40	
Column	84	3.150					264.60	
						Total Qty Work Done	**1279.00**	**Rmt**
						Qty Reserved	**979.00**	
						Qty Limited Payable in this bill	**300.00**	**Rmt**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: **83**

Item Name: Providing and fixing Corner beads 45x45mm size manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along exposed corners of walls, coloumns, lintels including cost of materials, labour for fixing complete . (length of mesh be measured for payment)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
West side shops	38.00					2.55	96.90	
East side shops	32					2.550	81.60	
First Floor								
West side shops	38.00					3.15	119.70	
East side shops	32					3.150	100.80	
Second Floor								
West side shops	38.00					3.150	119.70	
East side shops	32					3.150	100.80	
Third Floor								
West side shops	38.00					3.150	119.70	
East side shops	32					3.150	100.80	
						Total Qty Work Done	**743.10**	**Rmt**
						Qty Reserved	**543.10**	
						Qty Limited Payable in this bill	**200.00**	**Rmt**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Market Building At Jp Park in Ward No 17

Measurement Sheet

Second and Part Bill

64

Providing & applying Two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of materials , cost of labour and scaffolding etc complete as per specifications All Floors

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor walls								
Grid A B 1 to 21	18	9.700				2.750	480.15	
Grid C F 1 to 21	16	15.800				2.750	695.20	
Staircase Lobby	1	18.100				2.750	49.78	
Lift Outside	1	6.950				2.750	19.11	
South side	1	5.300			1.300		7.89	
West side	1.00	57.800				0.600	34.68	
East side	1.00	57.80				1.50	86.70	
East side beam	2.00	1.50				0.30	0.90	
South side beam	2.00	1.50				0.30	0.90	
Lift Outside wall	1	9.600				2.850	27.36	
Staircase wall	1	14.000				2.850	39.90	
Duct wall	1	5.100				2.850	14.54	
Deduction								
V	14.50	1.500				0.600	13.05	
Ground Floor Ceiling								
Grid A B 1 to 21	18	3.10			3.30		184.14	
Grid B C 1 to 21	18	3.20			4.70		270.72	
Beams	36	3.20			0.30		34.56	
Beams	36	4.70			0.30		50.76	
Column Side	37	0.30			2.45		27.09	
Grid C F 1 to 21	16	6.50			3.10		322.40	
Beams	32	3.10			0.30		29.76	
Beams	1	2.50			6.50		16.25	
Staircase Celling								
First Flait	1	1.90			1.50		2.85	
Secound Flait	1	2.70			1.50		4.05	
Thurd Flait	1	1.90			1.50		2.85	
Ducked Beam	2	3.70			0.30		2.22	
Staircase Lobby	1	18.10			2.75		49.78	
First Floor walls								
Shop 1 to 18	18	9.700				3.450	602.37	
Column facrs	19	0.300				3.450	19.67	
Front Beam Sides	36	3.200				0.300	34.56	
Shop 19 to 34	16	9.700				3.450	535.44	
Column facrs	19	0.300				3.450	19.67	
Front Beam Sides	36	3.200				0.300	34.56	

Scanned with CamScanner

Shop 35 to 50	16	9.700				3.450	535.44	
Column faces	19	0.300				3.450	19.67	
Front Beam Sides	36	3.200				0.300	34.56	
Staircase Lobby	1	6.700				3.450	23.12	
Lift Outside wall	1	9.600				3.450	33.12	
Staircase wall	1	14.000				3.450	48.30	
Duct wall	1	5.100				3.450	17.60	
Lobby Beam-Inside	2	6.400				0.300	3.84	
Lobby Beam-	1	2.500				0.300	0.75	
Lift Inside wall	1.00	8.000				3.600	28.80	
Corridor Door	2.00	4.700				3.450	32.43	
Deduction								
Ventilators	9.00	1.500				0.600	-8.10	
Door	0.50	1.200				2.100	-1.26	
Window	0.50	1.800				2.100	-1.89	
Lift Opening	0.50	0.900				2.100	-0.95	
First Floor Ceiling								
East side	1	57.800			1.500		86.70	
Beam sides	36	1.500			0.300		16.20	
Shop 1 - 18	18	3.000	3.300				178.20	
Shop 19-34	16	3.000	3.300				158.40	
Shop 35 - 50	16	3.000	3.300				158.40	
Corridor	1	4.700	57.800				271.66	
Lobby	1	6.800	2.500				17.00	
Staircase Celling							0.00	
Fourth Flight	1	2.70			1.50		4.05	
Fifth Flight	1	3.00			1.50		4.50	
Sixth Flight	1	2.70			1.50		4.05	
Landing	2	1.60			1.50		4.80	
Staircase Lobby	1	18.10			2.75		49.78	
South side	1	5.200			1.500		7.80	
West side	1.00	57.800				0.600	34.68	
East side	1	57.800			1.500		86.70	
Near Electrical	1	2.100			0.800		1.68	
Second Floor Walls								
Grid A	18	3.800				3.450	235.98	
Grid F	16	3.800				3.450	209.76	
Grid 1 & 21	2	15.000				3.450	103.50	
Toilet wall -	8	3.200				3.450	88.32	
Toilet Inside	8	2.900				3.450	80.04	
Toilet Inside	10	3.900				3.450	134.55	
Toilet Inside	6	6.000				3.450	124.20	
Staircase Lobby	1	6.700				3.450	23.12	
Lift Outside wall	1	9.600				3.450	33.12	
Staircase wall	1	14.000				3.450	48.30	
Duct wall	1	5.100				3.450	17.60	
Lobby Beam-Inside	2	6.400				0.300	3.84	
Lobby Beam-	1	2.500				0.300	0.75	
Lift Inside wall	1.00	8.000				3.600	28.80	
Corridor Door	2.00	4.700				3.450	32.43	
Columns	14.00	1.800				3.450	86.94	
Deductions								

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

Scanned with CamScanner

Windows	16.5	2.000			1.500	49.50
Ventilators	5	0.600			0.600	1.80
Doors	1	1.200			2.100	1.26
Doors	2	0.900			2.100	3.78
Doors	5	0.750			2.100	7.88
Lift Door	0.5	0.900			2.100	0.95
Window	0.5	1.500			1.200	0.90
Midlanding Beam	0.5	5.300			0.450	1.19
Second Floor						
Ceiling						
Inside office area	1	57.800		14.700		849.66
East side	2	57.800		1.500		173.40
West side	2	57.800		0.600		69.36
South side	2	5.200		1.500		15.60
Beam sides south	2	1.500			0.300	0.90
Beam sides East	32	1.50			0.300	14.40
Beam Internal	6	57.80			0.300	104.04
Beam Internal	84	3.20			0.300	80.64
Vertical Beams	6	3.20			0.300	5.76
Beam Internal	34	4.70			0.300	47.94
Third Floor walls						
Grid A	18	3.800			3.450	235.98
Grid F	16	3.800			3.450	209.76
Grid 1 & 21	2	15.000			3.450	103.50
Toilet wall	8	3.200			3.450	88.32
Toilet Inside	8	2.900			3.450	80.04
Toilet Inside	10	3.900			3.450	134.55
Toilet Inside	6	6.000			3.450	124.20
Staircase Lobby	1	6.700			3.450	23.12
Lift Outside wall	1	9.600			3.450	33.12
Staircase wall	1	14.000			3.450	48.30
Duct wall	1	5.100			3.450	17.60
Lobby Beam Inside	2	6.400			0.300	3.84
Lobby Beam	1	2.500			0.300	0.75
Lift Inside wall	1.00	8.000			3.600	28.80
Corridor Door	2.00	4.700			3.450	32.43
Columns	14.00	1.800			3.450	86.94
Deductions						
Windows	16.5	2.000			1.500	49.50
Ventilators	5	0.600			0.600	1.80
Doors	1	1.200			2.100	1.26
Doors	2	0.900			2.100	3.78
Doors	5	0.750			2.100	7.88
Lift Door	0.5	0.900			2.100	0.95
Window	0.5	1.500			1.200	0.90
Midlanding Beam	0.5	5.300			0.450	1.19
Third Floor ceiling						
Inside office area	1	57.800		14.700		849.66
East side	2	57.800		1.500		173.40
West side	2	57.800		0.600		69.36
South side	2	5.200		1.500		15.60
Beam sides south	2	1.500			0.300	0.90
Beam sides East	32	1.50			0.300	14.40

Scanned with CamScanner

Beam - Internal	6	57.80				0.300	104.04	
Beam - Internal	84	3.20				0.300	80.64	
Vertical Beams	6	3.20				0.300	5.76	
Beam - Internal	34	4.70				0.300	47.84	
						Total Qty Work Done	10629.44	Sqm
						Qty Reserved	547.04	
						Qty Limited Payable in this bill	10082.10	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Market Building At Jp Park In Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 85

Item Name: Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thouroughly brushing the surface free from morter drops and other forign mater including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications with a) Primer All Floors

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor walls								
Grid A-B 1 to 21	18	9.700				2.750	480.15	
Grid C-F 1 to 21	16	15.800				2.750	695.20	
Staircase Lobby	1	18.100				2.750	49.78	
Lift Outside	1	6.950				2.750	19.11	
South side	1	5.200					7.80	
West side	1.00	57.800			1.500	0.600	34.68	
East side	1.00	57.80				1.50	86.70	
East side beam	2.00	1.50				0.30	0.90	
South side beam	2.00	1.50				0.30	0.90	
Lift Outside wall	1	9.600				2.850	27.36	
Staircase wall	1	14.000				2.850	39.90	
Duct wall	1	5.100				2.850	14.54	
Deduction								
V	-14.50	1.500				0.600	-13.05	
First Floor walls								
Shop 1 to 18	18	9.700				3.450	602.37	
Column faces	19	0.300				3.450	19.67	
Front Beam Sides	36	3.200				0.300	34.56	
Shop 19 to 34	16	9.700				3.450	535.44	
Column faces	19	0.300				3.450	19.67	
Front Beam Sides	36	3.200				0.300	34.56	
Shop 35 to 50	16	9.700				3.450	535.44	
Column faces	19	0.300				3.450	19.67	
Front Beam Sides	36	3.200				0.300	34.56	
Staircase Lobby	1	6.700				3.450	23.12	
Lift Outside wall	1	9.600				3.450	33.12	
Staircase wall	1	14.000				3.450	48.30	
Duct wall	1	5.100				3.450	17.60	
Lobby Beam-Inside	2	6.400				0.300	3.84	
Lobby Beam-	1	2.500				0.300	0.75	
Lift Inside wall	1.00	8.000				3.600	28.80	
Corridor Door	2.00	4.700				3.450	32.43	
Deduction								
Ventilators	9.00	1.500				0.600	-8.10	
Door	0.50	1.200				2.100	-1.26	
Window	0.50	1.800				2.100	-1.89	
Lift Opening	0.50	0.900				2.100	-0.95	

Scanned with CamScanner

Second Floor Walls						
Grid A	18	3.800			3.450	235.98
Grid F	16	3.800			3.450	209.76
Grid 1 & 21	2	15.000			3.450	103.50
Toilet wall -	8	3.200			3.450	88.32
Toilet Inside	8	2.900			3.450	80.04
Toilet Inside	10	3.900			3.450	134.55
Toilet Inside	6	6.000			3.450	124.20
Staircase Lobby	1	6.700			3.450	23.12
Lift Outside wall	1	9.600			3.450	33.12
Staircase wall	1	14.000			3.450	48.30
Duct wall	1	5.100			3.450	17.60
Lobby Beam-Inside	2	6.400			0.300	3.84
Lobby Beam-	1	2.500			0.300	0.75
Lift Inside wall	1.00	8.000			3.600	28.80
Corridor Door	2.00	4.700			3.450	32.43
Columns	14.00	1.800			3.450	86.94
Deductions						
Windows	16.5	2.000			1.500	-49.50
Ventilators	5	0.600			0.600	-1.80
Doors	1	1.200			2.100	-1.26
Doors	2	0.900			2.100	-3.78
Doors	5	0.750			2.100	-7.88
Lift Door	0.5	0.900			2.100	-0.95
Window	0.5	1.500			1.200	-0.90
Midlanding Beam	0.5	5.300				
Third Floor walls						
Grid A	18	3.800			3.450	235.98
Grid F	16	3.800			3.450	209.76
Grid 1 & 21	2	15.000			3.450	103.50
Toilet wall -	8	3.200			3.450	88.32
Toilet Inside	8	2.900			3.450	80.04
Toilet Inside	10	3.900			3.450	134.55
Toilet Inside	6	6.000			3.450	124.20
Staircase Lobby	1	6.700			3.450	23.12
Lift Outside wall	1	9.600			3.450	33.12
Staircase wall	1	14.000			3.450	48.30
Duct wall	1	5.100			3.450	17.60
Lobby Beam-Inside	2	6.400			0.300	3.84
Lobby Beam-	1	2.500			0.300	0.75
Lift Inside wall	1.00	8.000			3.600	28.80
Corridor Door	2.00	4.700			3.450	32.43
Columns	14.00	1.800			3.450	86.94
Deductions						
Windows	16.5	2.000			1.500	-49.50
Ventilators	5	0.600			0.600	-1.80
Doors	1	1.200			2.100	-1.26
Doors	2	0.900			2.100	-3.78
Doors	5	0.750			2.100	-7.88
Lift Door	0.5	0.900			2.100	-0.95

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ನಿವೃತ್ತ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

Scanned with CamScanner

Window	0.5	1.500					
Mullion/Imp Beam	0.5	5.300					
					1.200	0.90	
					0.450	0.12	

Total Qty Work Done [illegible] Sqm

Qty Recommended [illegible] Sqm

Qty Limited Payable in this Bill 5590.40 Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
SR Nagara Division (Project)

Asst. Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

	86									
		Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thouroughly brushing the surface free from morter drops and other forign mater including preparing the surface even and sand paer smooth. cost of materials, labour complete asper specifications with a) Primer . Extra over Item 15-15.1 for painting two coats with plastic emulsion paint of approved brand and shade on ceiling and / or sloping roof as per specifications. All Floors								
	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Ground Floor Ceiling								
	Grid A-B 1 to 21	18	3.10			3.30		184.14	
	Grid B-C 1 to 21	18	3.20			4.70		270.72	
	Beams	36	3.20			0.30		34.56	
	Beams	36	4.70			0.30		50.76	
	Column Side	37	0.30			2.45		27.20	
	Grid C F 1 to 21	16	6.50			3.10		322.40	
	Beams	32	3.10			0.30		29.76	
	Beams	1	2.50			6.50		16.25	
	Staircase Celling								
	First Flait	1	1.90			1.50		2.85	
	Secound Flait	1	2.70			1.50		4.05	
	Third Flait	1	1.90			1.50		2.85	
	Ducked Beam	2	3.70			0.30		2.22	
	Staircase Lobby	1	18.10			2.75		49.78	
	First Floor Ceiling								
	East side	1	57.800			1.500		86.70	
	Beam sides	36	2.900			0.300		31.32	
	Beam sides	36	1.500			0.300		16.20	
	Shop 1 - 18	18	3.000	3.300				158.40	
	Shop 19-34	16	3.000	3.300				158.40	
	Shop 35 - 50	16	3.000	3.300				271.66	
	Corridor	1	4.700	57.800				17.00	
	Lobby	1	6.800	2.500				0.00	
	Staircase Celling							4.05	
	Fourth Flight	1	2.70			1.50		4.50	
	Fifth Flight	1	3.00			1.50		4.05	
	Sixth Flight	1	2.70			1.50		4.80	
	Landing	2	1.60			2.75		49.78	
	Staircase Lobby	1	18.10			1.500		7.80	
	South side	1	5.200				0.600	34.68	
	West side	1.00	57.800			1.500		86.70	
	East side	1	57.800			0.800		1.68	
	Near Electrical	1	2.100						
	Second Floor Ceiling								

Scanned with CamScanner

Inside office area	1	57.800			14.700		849.66	
East side	2	57.800			1.500		173.40	
Beam sides	36	2.900			0.300		31.32	
West side	2	57.800			0.600		69.36	
South side	2	5.200			1.500		15.60	
Beam sides - south	2	1.500				0.300	0.90	
Beam sides - East	32	1.50				0.300	14.40	
Beam - Internal	6	57.80				0.300	104.04	
Beam - Internal	84	3.20				0.300	80.64	
Vertical Beams	6	3.20				0.300	5.76	
Beam - Internal	34	4.70				0.300	47.94	
Third Floor ceiling								
Inside office area	1	57.800			14.700		849.66	
East side	2	57.800			1.500		173.40	
Beam sides	36	2.900			0.300		31.32	
West side	2	57.800			0.600		69.36	
South side	2	5.200			1.500		15.60	
Beam sides - south	2	1.500				0.300	0.90	
Beam sides - East	32	1.50				0.300	14.40	
Beam - Internal	6	57.80				0.300	104.04	
Beam - Internal	84	3.20				0.300	80.64	
Vertical Beams	6	3.20				0.300	5.76	
Beam - Internal	34	4.70				0.300	47.94	
						Total Qty Work Done	**4899.49**	**Sqm**
						Qty Reserved	**395.28**	
						Qty Limited Payable in this bill	**4504.20**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: **87**

Item Name: Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
	1	57.800				3.450	199.41	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-	1.00	8.000			3.450		27.60	
Deductions							0.00	
Shutters	1.00	4.700				3.550	16.69	
Ventilators	9	1.500				0.600	8.10	
Duct door	1	0.600				2.100	1.26	
Deduction							0.00	
V	-16.00	1.500				0.600	-14.40	
						Total Qty Work Done	**552.17**	**Sqm**
						Qty Reserved	**197.77**	
						Qty Limited Payable in this bill	**354.40**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 88

Item Name: Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
East side wall	1	57.800				3.600	208.08	
Beam sides	36	1.500			0.300		16.20	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-	1.00	8.000			3.450		27.60	
Deductions								
Door	0.50	1.200				2.100	-1.26	
Door	0.50	0.600				2.100	-0.63	
Windows	16.50	2.000				1.500	-49.50	
Ventilators	5	0.600				0.600	-1.80	
						Total Qty Work Done	**517.53**	**Sqm**
						Qty Reserved	**90.53**	
						Qty Limited Payable in this bill	**427.00**	**Sqm**

QUALITY CONSULTANTS & ENGINEERS Bangalore

Contractor Representative

Consultant Representative

B.t. Ramkrishna 4/5

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: **89**

Item Name: Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
East side wall	1	57.800				3.600	208.08	
East side Projection Ceiling	1	57.800			1.500		86.70	
Beam sides	36	1.500			0.300		16.20	
North side	1	3.450			15.000		51.75	
South side	1	3.450			15.000		51.75	
South side projection ceiling	1	5.200			1.500		7.80	
Beam sides	2	1.300			0.300		0.78	
Beam sides	2	1.500			0.450		1.35	
West side	1	57.800			3.450		199.41	
West side projection ceiling	1.00	57.800				0.600	34.68	
Duct walls	1.00	4.000			3.450		13.80	
Around the lift-Inside	1.00	8.000			3.450		27.60	
Deductions								
Door	0.50	1.200				2.100	-1.26	
Door	0.50	0.600				2.100	-0.63	
Windows	16.50	2.000				1.500	-49.50	
Ventilators	5	0.600				0.600	-1.80	
						Total Qty Work Done	**646.71**	**Sqm**
						Qty Reserved	**60.11**	
						Qty Limited Payable in this bill	**586.60**	**Sqm**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾಗ

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

90									
	Providing & finishing external walls in two coats over one coat of 100 % acrylic silicon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and and other foreign matter , cost of materials , labour, complete as per								
	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	East side wall	1	57.800				3.600	208.08	
	East side projection Ceiling	1	57.800			1.500		86.70	
	Beam sides	36	1.500			0.300		16.20	
	North side	1	3.450			15.000		51.75	
	South side	1	3.450			15.000		51.75	
	South side projection ceiling	1	5.200			1.500		7.80	
	Beam sides	2	1.300			0.300		0.78	
	Beam sides	2	1.500			0.450			
	West side	1	57.800			3.450			
	West side projection ceiling	1.00	57.800				0.600	34.68	
	Duct walls	1.00	4.000			3.450		13.80	
	Around the lift-Inside	1.00	8.000			3.450		27.60	
	Deductions								
	Door	0.50	1.200				2.100	-1.26	
	Door	0.50	0.600				2.100	-0.63	
	Windows	16.50	2.000				1.500	-49.50	
	Ventilators	5	0.600				0.600	-1.80	
							Total Qty Work Done	646.71	Sqm
							Qty Reserved	60.11	
							Qty Limited Payable in this bill	586.60	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park In Ward No 17.

Measurement Sheet

Second and Part Bill

Item No:	91								
	Providing & finishing external walls in two coats over one coat of 100 % acrylic silicon based primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thoroughly brooming the surfacfe to remove all dirt and loose powdered material, free from mortar drops and and other foreign matter , cost of materails , labour, complete as per specifications Terrace Floor								
	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Parapet wall	2.00	136.30				1.00	272.60	
	Top of Parapet	1.00	136.30				0.15	20.45	
	Head Room wall	1.00	27.00				3.20	86.40	
	Head Room exit wall	1.00	6.10				2.75	16.78	
	Deductions								
	Door - D1	1	0.900				2.100	-1.89	
	Window	1	1.500				1.500	-2.25	
							Total Qty Work Done	393.21	Sqm
							Qty Reserved	38.91	
							Qty Limited Payable in this bill	354.30	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

96

Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS

Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Shop 1 - 18	18.00	3.000			3.300		178.20	
Skirting	18.00	9.800				0.150	26.46	
SHop 19 - 34	16.00	3.000			6.800		326.40	
Skirting	16.00	16.800				0.150	40.32	
						Total Qty Work Done	**571.38**	**Sqm**
						Qty Reserved	**61.88**	
						Qty Limited Payable in this bill	**509.50**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagara Division (Project)

4/5

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

	97								
	Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS First Floor								
	CHAINAGE / **Land Mark**	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
	Shop 1 - 18	18.00	3.000			3.300		178.20	
	Skirting	18.00	10.000				0.150	27.00	
	SHop 19 - 50	32.00	3.000			3.200		307.20	
	Skirting	32.00	9.600				0.150	46.08	
							Total Qty Work Done	**558.48**	**Sqm**
							Qty Reserved	**25.18**	
							Qty Limited Payable in this bill	**533.30**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS ENGINEERS Bangalore

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

98	

Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plasterwith 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications

Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Corridor		57.800			4.700		271.66	
						Total Qty Work Done	271.66	Sqm
						Qty Limited Payable in This bill	270.80	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

99	Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plasterwith 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications								
	First Floor								
	CHAINAGE / **Land Mark**	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
	Corridor & Balcony		59.300			4.700		278.71	
							Total Qty Work Done	278.71	Sqm
							Qty Reserved	6.11	
							Qty Limited Payable in this bill	272.60	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

100	

Providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3.

Second Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Office Toilet	2.00	6.000			3.000		36.00	
Deduct WC	4.00	1.450			1.200		-6.96	
General Toilet	1.00	6.200			4.300		26.66	
Deduct WC	4.00	1.450			1.500		-8.70	
						Total Qty Work Done	**47.00**	**Sqm**
						Qty Payable in this bill	**47.00**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS ENGINEERS

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Work: Construction of Market Building At Jp Park In Ward No 17

Measurement Sheet

Second and Part Bill

101

providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath
room in Bathroomtta over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3

Third Floor

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REM RE
Office Toilet	2.00	6.000			3.000		36.00	
Deobar L WC	4.00	1.450			1.300		6.76	
General Toilet	1.00	6.200			6.100			
Deobar WC	4.00	1.450			1.300			
						Total Qty Work Done	47.00	Sqr
						Qty Payable in this bill	47.00	Sqr

Contractor Representative

Consultant Representative

Assistant Engineer

Nagara Division (Project)

Asst. Executive Engineer

RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

102

Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. GF-FF

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tread	20.00	1.500			0.300		9.00	
Riser	19.00	1.500				0.150	4.28	
Landing	2.00	1.600			1.600		5.12	
Skirting	40.00	0.450				0.150	2.70	
Skirting	2.00	3.100				0.150	0.93	
						Total Qty Work Done	**22.03**	**Sqm**
						Qty Limited Payable in this bill	**21.90**	**Sqm**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

QUALITY CONSULTANTS & ENGINEERS Bangalore

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

Item No: 103

Item Name: Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. FF-SF

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tread	24.00	1.500			0.300		10.80	
Riser	23.00	1.500				0.150	5.18	
Landing	2.00	1.600			1.600		5.12	
Skirting	48.00	0.450				0.150	3.24	24X2
Skirting	2.00	3.100				0.150	0.93	
						Total Qty Work Done	**25.27**	**Sqm**
						Qty Reserved	**2.27**	
						Qty Limited Payable in this bill	**23.00**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

6/5

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

104

Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. SF-Third Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tread	24.00	1.500			0.300		10.80	
Riser	23.00	1.500				0.150	5.18	
Landing	2.00	1.600			1.600		5.12	
Skirting	48.00	0.450						
Skirting	2.00	3.100						

Total Qty Work Done	**25.27**	**Sqm**
Qty Reserved	**2.27**	
Qty Limited Payable in this bill	**23.00**	**Sqm**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

105

Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. Third Floor-Terrece Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Tread	24.00	1.500			0.300		10.80	
Riser	23.00	1.500				0.150	5.18	
Landing	2.00	1.600			1.600		5.12	
Skirting	48.00	0.450				0.150	3.24	24X2
Skirting	2.00	3.100				0.150	0.93	
						Total Qty Work Done	25.27	Sqm
						Qty Reserved	2.27	
						Qty Limited Payable in this bill	23.00	Sqm

CIVIL QUALITY CONSULTANTS Bangalore ENGINEERS

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

6/5

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

106	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - do_ using 19mm thick granite width not less than 1200mm Ground Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Staircase Lobby	1.00	6.600			6.200		40.92	
Electrical Duct	1.00	2.500			0.900		2.25	
						Total Qty Work Done	43.17	Sqm
						Qty Reserved	6.57	
						Qty Limited Payable in this bill	36.60	Sqm

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work:-Construction of Market Building At Jp Park in Ward No 17.

Measurement Sheet

Second and Part Bill

107	

Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARK
Staircase Lobby	1.00	8.000			2.500		20.00	
Electrical Duct	1.00	2.500			0.900		2.25	
Front Lobby	1.00	3.700			1.500		5.55	
						Total Qty Work Done	**27.80**	**Sq**
						Qty Payable in this bill	**27.80**	**Sq**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagara Division (Project)

Asst.Executive Engineer
RR Nagara Division (Project)

Scanned with CamScanner